

**DAILY EXTRA
WORK REPORT**

F14871



PROJECT NUMBER 330
 EXTRA WORK CODE 2903
 DATE OF REPORT 2/20/24

PROJECT NAME One Quial
 FOREMAN NAME James Thompson
 DATE PERFORMED 2/20/24

DESCRIPTION OF WORK Remove footing in phase 2/6 by tennis courts spots 149-152. Hauled off as debris

EQUIPMENT					LABOR				
#	MOB?	CODE	EQUIP NAME	HR	EMPLOYEE	TRADE	ST	OT	DT
1	<input type="checkbox"/>	MX12	Minix	4	James Thompson	S/E/O/L	2		
2	<input type="checkbox"/>	PO24	crew truck	2	Mario Aguirre	S/F/O/L	4		
3	<input type="checkbox"/>	SK11	Skid loader	2	Christopher Ortiz	S/F/O/L	2		
4	<input type="checkbox"/>	OMD12	Dump truck	4		S/F/O/L			
5	<input type="checkbox"/>					S/F/O/L			
6	<input type="checkbox"/>					S/F/O/L			
7	<input type="checkbox"/>					S/F/O/L			
8	<input type="checkbox"/>					S/F/O/L			
9	<input type="checkbox"/>					S/F/O/L			
10	<input type="checkbox"/>					S/F/O/L			
11	<input type="checkbox"/>					S/F/O/L			
12	<input type="checkbox"/>					S/F/O/L			
13	<input type="checkbox"/>					S/F/O/L			
14	<input type="checkbox"/>					S/F/O/L			
15	<input type="checkbox"/>					S/F/O/L			

SUBCONTRACTORS			MATERIALS	
#	NAME	WORK COMPLETED	VENDOR	PARTS USED OR INV. #
1				
2				
3				
4				

OTHER

MARK ALL THAT APPLY

LIGHT TRAFFIC CONTROL [] HEAVY TRAFFIC CONTROL [] K-RAIL [] TRENCH PLATING [] CHLORINATION [] BAC-T [] CONFINED SPACE ENTRY []

DUMP FEES [] FALL PROTECTION [] DRUG TESTING [] SECURITY BADGING [] SHORING [] OTHER [] _____

ACCEPTED BY

SIGN

VERBIEB, T & M ONLY
[Signature]

2/20/24

NAME

K. STREETS ANSER

**DAILY EXTRA
WORK REPORT**

F14872



PROJECT NUMBER 330
 EXTRA WORK CODE 2.903
 DATE OF REPORT 2/21/24

PROJECT NAME One Oasis
 FOREMAN NAME James Thompson
 DATE PERFORMED 2/21/24

DESCRIPTION OF WORK Saw cut 3' x 3' for footings. For car port in these 2/a 109-116. Did not remove the concrete yet.

EQUIPMENT					LABOR				
#	MOB?	CODE	EQUIP NAME	HR	EMPLOYEE	TRADE	ST	OT	DT
1	<input type="checkbox"/>				Jose Perez	S/F/O/L	4		
2	<input type="checkbox"/>				Estevan Langarica	S/F/O/L	4		
3	<input type="checkbox"/>					S/F/O/L			
4	<input type="checkbox"/>					S/F/O/L			
5	<input type="checkbox"/>					S/F/O/L			
6	<input type="checkbox"/>					S/F/O/L			
7	<input type="checkbox"/>					S/F/O/L			
8	<input type="checkbox"/>					S/F/O/L			
9	<input type="checkbox"/>					S/F/O/L			
10	<input type="checkbox"/>					S/F/O/L			
11	<input type="checkbox"/>					S/F/O/L			
12	<input type="checkbox"/>					S/F/O/L			
13	<input type="checkbox"/>					S/F/O/L			
14	<input type="checkbox"/>					S/F/O/L			
15	<input type="checkbox"/>					S/F/O/L			

SUBCONTRACTORS			MATERIALS	
#	NAME	WORK COMPLETED	VENDOR	PARTS USED OR INV. #
1				
2				
3				
4				

OTHER

MARK ALL THAT APPLY

LIGHT TRAFFIC CONTROL [] HEAVY TRAFFIC CONTROL [] K-RAIL [] TRENCH PLATING [] CHLORINATION [] BAC-T [] CONFINED SPACE ENTRY []

DUMP FEES [] FALL PROTECTION [] DRUG TESTING [] SECURITY BADGING [] SHORING [] OTHER []

ACCEPTED BY

SIGN

NAME

VERIFIED T&M ONLY
KW [Signature] 2/21/24 * STREETS - ANSER

**DAILY EXTRA
WORK REPORT**

F 14878



PROJECT NUMBER 330
 EXTRA WORK CODE 2903
 DATE OF REPORT 2/21/24

PROJECT NAME One Oval
 FOREMAN NAME James Thompson
 DATE PERFORMED 2/21/24

DESCRIPTION OF WORK Saw cutting concrete and backhammering it out looking for edge of existing footing from old carport in phase 2/a 117-122 Hand rigging around footing for removal

EQUIPMENT					LABOR				
#	MOB?	CODE	EQUIP NAME	HR	EMPLOYEE	TRADE	ST	OT	DT
1	<input type="checkbox"/>	<u>PO24</u>	<u>crew truck</u>	<u>2</u>	<u>James Thompson</u>	<u>S/O/L</u>	<u>2</u>		
2	<input type="checkbox"/>	<u>PO33</u>	<u>con truck</u>	<u>8</u>	<u>Jose Perez</u>	<u>S/F/O/L</u>	<u>4</u>		
3	<input type="checkbox"/>				<u>Shawn McLaugh</u>	<u>S/E/O/L</u>	<u>8</u>		
4	<input type="checkbox"/>				<u>Jose Ramirez</u>	<u>S/O/L</u>	<u>8</u>		
5	<input type="checkbox"/>					<u>S/F/O/L</u>			
6	<input type="checkbox"/>					<u>S/F/O/L</u>			
7	<input type="checkbox"/>					<u>S/F/O/L</u>			
8	<input type="checkbox"/>					<u>S/F/O/L</u>			
9	<input type="checkbox"/>					<u>S/F/O/L</u>			
10	<input type="checkbox"/>					<u>S/F/O/L</u>			
11	<input type="checkbox"/>					<u>S/F/O/L</u>			
12	<input type="checkbox"/>					<u>S/F/O/L</u>			
13	<input type="checkbox"/>					<u>S/F/O/L</u>			
14	<input type="checkbox"/>					<u>S/F/O/L</u>			
15	<input type="checkbox"/>					<u>S/F/O/L</u>			

SUBCONTRACTORS			MATERIALS	
#	NAME	WORK COMPLETED	VENDOR	PARTS USED OR INV. #
1				
2				
3				
4				

OTHER

MARK ALL THAT APPLY
 LIGHT TRAFFIC CONTROL [] HEAVY TRAFFIC CONTROL [] K-RAIL [] TRENCH PLATING [] CHLORINATION [] BAC-T [] CONFINED SPACE ENTRY []
 DUMP FEES [] FALL PROTECTION [] DRUG TESTING [] SECURITY BADGING [] SHORING [] OTHER [] _____

ACCEPTED BY _____
 SIGN K. Streets 2/21/24 NAME K. STREETS

**DAILY EXTRA
WORK REPORT**

F 14879



PROJECT NUMBER 330
EXTRA WORK CODE 2903
DATE OF REPORT 2/22/24

PROJECT NAME One Quail
FOREMAN NAME James Thompson
DATE PERFORMED 2/22/24

DESCRIPTION OF WORK Saw cut concrete and removed with Jackhammer Hand Dig around Footing remove 8 footings. Backfilled holes and compact for digging new Footing at phase 2/a. 117-122. loaded up some into dump truck

EQUIPMENT					LABOR				
#	MOB?	CODE	EQUIP NAME	HR	EMPLOYEE	TRADE	ST	OT	DT
1	<input type="checkbox"/>	MX12	Minix	6	Shawn McCullough	S/I/O/L	8		
2	<input type="checkbox"/>	pu34	crew truck	8	Jose Ramirez Rodriguez	S/I/O/L	8		
3	<input type="checkbox"/>	pu33	crew truck	8	Jamar Banks	S/F/O/L	8		
4	<input type="checkbox"/>	AC11	air compressor	8	Carlos Soto	S/F/O/L	8		
5	<input type="checkbox"/>				Brian Dillon	S/F/O/L	8		
6	<input type="checkbox"/>					S/F/O/L			
7	<input type="checkbox"/>					S/F/O/L			
8	<input type="checkbox"/>					S/F/O/L			
9	<input type="checkbox"/>					S/F/O/L			
10	<input type="checkbox"/>					S/F/O/L			
11	<input type="checkbox"/>					S/F/O/L			
12	<input type="checkbox"/>					S/F/O/L			
13	<input type="checkbox"/>					S/F/O/L			
14	<input type="checkbox"/>					S/F/O/L			
15	<input type="checkbox"/>					S/F/O/L			

SUBCONTRACTORS			MATERIALS	
#	NAME	WORK COMPLETED	VENDOR	PARTS USED OR INV. #
1				
2				
3				
4				

OTHER

MARK ALL THAT APPLY

LIGHT TRAFFIC CONTROL HEAVY TRAFFIC CONTROL K-RAIL TRENCH PLATING CHLORINATION BAC-T CONFINED SPACE ENTRY

DUMP FEES FALL PROTECTION DRUG TESTING SECURITY BADGING SHORING OTHER

VERIFIED T/M ONLY

ACCEPTED BY

SIGN

[Signature] 2/23/24

NAME

K. STREETS - ANSER

**DAILY EXTRA
WORK REPORT**

F14876



PROJECT NUMBER 330
 EXTRA WORK CODE 2903
 DATE OF REPORT 2/23/24

PROJECT NAME One Quail
 FOREMAN NAME James Thompson
 DATE PERFORMED 2/23/24

DESCRIPTION OF WORK Removed 8 footers that are existing. Hauled off in Army truck Phase 2/b. spots

EQUIPMENT					LABOR				
#	MOB?	CODE	EQUIP NAME	HR	EMPLOYEE	TRADE	ST	OT	DT
1	<input type="checkbox"/>	<u>RV24</u>	<u>crew truck</u>	<u>2</u>	<u>James Thompson</u>	<u>S/D/O/L</u>	<u>2</u>		
2	<input type="checkbox"/>	<u>MX12</u>	<u>Minix</u>	<u>4</u>	<u>Mario Aguirre</u>	<u>S/F/O/L</u>	<u>4</u>		
3	<input type="checkbox"/>					<u>S/F/O/L</u>			
4	<input type="checkbox"/>					<u>S/F/O/L</u>			
5	<input type="checkbox"/>					<u>S/F/O/L</u>			
6	<input type="checkbox"/>					<u>S/F/O/L</u>			
7	<input type="checkbox"/>					<u>S/F/O/L</u>			
8	<input type="checkbox"/>					<u>S/F/O/L</u>			
9	<input type="checkbox"/>					<u>S/F/O/L</u>			
10	<input type="checkbox"/>					<u>S/F/O/L</u>			
11	<input type="checkbox"/>					<u>S/F/O/L</u>			
12	<input type="checkbox"/>					<u>S/F/O/L</u>			
13	<input type="checkbox"/>					<u>S/F/O/L</u>			
14	<input type="checkbox"/>					<u>S/F/O/L</u>			
15	<input type="checkbox"/>					<u>S/F/O/L</u>			

SUBCONTRACTORS			MATERIALS	
#	NAME	WORK COMPLETED	VENDOR	PARTS USED OR INV. #
1				
2				
3				
4				

OTHER

MARK ALL THAT APPLY

LIGHT TRAFFIC CONTROL [] HEAVY TRAFFIC CONTROL [] K-RAIL [] TRENCH PLATING [] CHLORINATION [] BAC-T [] CONFINED SPACE ENTRY []

DUMP FEES [] FALL PROTECTION [] DRUG TESTING [] SECURITY BADGING [] SHORING [] OTHER [] _____

ACCEPTED BY

SIGN

VERIFIED + AM SIGN
[Signature] 2/23/24

NAME

K. STRIGGS - ANSWER